

# *CLAS 12*


## *Region 1 DC*

### *Construction*

Clean Room Status


QA/QC Questions







# Project Participants

## Project Organization Chart






# Clean Room Description



- 20' x 20 ' floor space
- 15' high ceiling
- Separate HVAC unit for temperature control
- 20' x 15' upper floor space for staging, storage and testing

2




# Temperature Control

Goal: Temperature fluctuations < +/- 2 Fahrenheit

Observations:


Over a 4 hour period from 6 am until 10 am (3 people working in room since 8:30)

Plan to check temp scale before stringing



Temp 1	(Last)	72.50	(Min)	71.15	(Avg)	71.86	(Max)	72.90
Temp 2	(Last)	72.05	(Min)	70.30	(Avg)	71.58	(Max)	73.15
Temp 3	(Last)	71.90	(Min)	70.95	(Avg)	71.66	(Max)	72.35
Temp 4	(Last)	71.45	(Min)	70.00	(Avg)	71.06	(Max)	72.15







# Temperature Control

Over a 12 hour period



Goal: Temperature fluctuations < +/- 2 Fahrenheit






# Temperature Control

Unmonitored: Computers stored in room from Nov-Jan, Heat turned off in March, Started monitoring in June.








# Clean Room Rating

ISO-146441	Fed Std. 209E	> 0.5 micron	> 5 micron
ISO-7	10,000	352,000 max particles/m <sup>3</sup>	2,930 max particles/m <sup>3</sup>

Ref: [www.set3.com/standards.html](http://www.set3.com/standards.html)




# Particle Counter




Kanomax Model 3887  
Handheld Laser Particle Counter  
Certificate of Calibration Date  
(5/19/2011)





# Particle Count Measurements


Date	>0.5 micron	>5 micron	Comment
	352,000 max particles/m <sup>3</sup>	2,930 max particles/m <sup>3</sup>	Goal
8/12/2011	1,480	0	First Measurement ~6 days after installation
8/16/2011	12,000	1,700	Measurement after curtains were opened so floor paint could dry



# QA/QC Questions


- 1 Project Managers: (see Slide 1)
- 2 QA Plan: See proposal
- 3 Assembly Procedures (WIP, Stringing Manual in place)
- 4 Non-Conformance Procedures (See proposal)
- 5 Current and Updated Documents (ISU Wiki)
- 6 Project Org chart Floor (Slide 1)
- 7 Floor Plan Layout (Slide 3 above)
- 8 Training records





# Training Records


- Manual Dexterity test at interview
- Post hire checklist
  - Wire Stringing Manual
  - Scissor Lift manual
  - Rigging lesson



# QA/QC Questions

- 1 Project Managers: (see Slide 1)
- 2 QA Plan: See proposal
- 3 Assembly Procedures (WIP)
- 4 Non-Conformance Procedures (8/6/2010 MOU)
- 5 Current and Updated Documents (ISU Wiki)
- 6 Project Org chart (Slide 1)
- 7 Floor Plan Layout (Slide 3 above)
- 8 Training record
- 9 Calibrated Equipment (slide 8)
- 10 Role of Students: No students participating in the construction





# Known “To Do” Items

- Order more supplies before ready to string
- Install software for documenting QC
- Detailed cleaning
- Hire 2 stringers (10 applicants to choose from)
- Hard Door for Changing Room