

March 3, 2011

- U was uA (big flat paddle detector) was placed at the end of the beam line right in front of the laser in experimental cell
- Beam dump shielding was changed - but removed sweep magnet for beam tuning.
- a iron rod was placed inside upstream iron collimator in center hole (z -hole)
- lead is blocking photon hole (off axis hole) in both upstream + downstream areas

8:40 am

- beam - tune up
- faraday cup in
- zinc sulf view screen in.

Current - 200 mA

Energy - ~ 41 MeV (a little under) (40.5 MeV)

Rep Rate - 150 Hz

8:46 am

Run # 1800 - Radiator out

- lead blocking both upstream collimator + downstream collimator
- Faraday cup in
- ZnSulf screen in front of Faraday cup.
- forgot to pedestal

Run # 1801 - Rad out

- gate in for ~ 4000 events
- GUI says top half ~~work~~ lights up but bottom half ~~too~~ nothing.
- try reducing current

Run # 1802 - lowered current to ~ 100 mA - Rad out

- gate in for ~ 2000 events
- GUI says all channels lit up, only took $\sim 20k$ events + stopped run to look at ADC spectrum.

Run # 1803 - Rad out

- cut current to 50 mA
- gate closed for ~ 2500 events.
- ran for about $\sim 50k$ events
- looks like beam drifted to left which corresponds to GUI output but a few channels on GUI looked dead.

9:25am =

Made a slit to Faraday cup showing only 6th row from bottom.
blocking w/ copper 4". [$\sim 1/8$ " gap on bricks 16, 17, 18]

9:38am: Run # 1805

Gate in for ~ 2000 events.

28, 25, 26, 22 had ADC spectrum, but nothing on 18, 17, 16.

10:02am Run # 1806

- Collimated using 2" Al with small hole centered on #17 (brick)

with first 2"

and behind that 2" Al is another 2" Al with vertical slit

Should light up brick #17, but #20, 22, 23 were lit up.

10:10am

- bending beam down w/ 75 Amps.

Run # 1807

- No spectrum on any channels.

10:20am

- adjusting Al collimation such that a vertical slit will be exposed to FC.
over center column - Kicker magnet off

Run # 1808

Gate closed for ~ 3000 events.

GUI Lighting up bricks 17 + 20 - ADC spectra show nothing on these channels.

- Turn on Kicker Magnet

- down w/ 75 Amps.

Run # 1809

Gate closed for first ~ 3000 events

GUI says bricks 11 + 14

A

- Increasing current by factor of 4

(should be ~ 200 mA)

- Kicker magnet off.

Run # 1810

Gate closed for ~ 3000 events

GUI says brick 29 very active.

11:00am

- Increasing current to highest we can get.
- Put in Al collimation with a 0.4cm vertical slit centered on FC center column.

Run #1811

- GUI bricks that light up are 19, 22, 24
- ADC has good spectrum bar

Run #1812

GUI gives nothing (all neg)

ADC 25 is good, 26 is good, 27 good.

- middle where bc is supposed to be is crap.

- turned on kicker magnet - bending down with 75 Amps.

Run #1813

GUI - only neg signals. } determined we need more current from
 ADC: Not much. } beam to get FC to work.

→ - Removed ~~the~~ FC

- Put in ~~a~~ Dump magnet, took out beam harden.
- Put shielding (Lead + Graphite) around flange after dump magnet.
- Paddle detector ~~blown~~ placed on back wall below laser.
 - threshold ~ -200 mV, 200ns pulse width.
 - Voltage @ ~~start~~ ~ 974 V
 - using as TDC start

1:45 pm - Radiator in, Lead target in.

Run #1815

- look like good γ -peak + maybe some neutrons on Sophia
- need more statistics.

2:10 pm - Rad in, Lead target in

Run #1816

- getting multiple pulses off start trigger
- lowered A voltage to -800V

2:16 pm - Rad in, Lead target in

Run #1817

- lowered voltage in circuit to -570V so no pulses without beam.

2:50 pm Rad in - No target

Run #1818

- messed up something. CODA has errors.

3:20pm Switched start back to gun trigger. (Coda works now)

21

Run # 1822: Radiator In, Target out.
- ~300k events.

4:07pm

Placed 2" Pb brick in target position. @ 45° WRT beam
as to face Polina.
- Put trigger back to Lusha (using ~~the~~ \neg , not \neg)

Run # ~~1823~~ 1824 - (Radiator In)

4:27pm

(Run # 1825 - June)

- Radiator out: went back to triggering of gun.
Run # ~~1824~~ 1826 \Rightarrow high energy γ 's from radiator

4:52pm

- placed a $\frac{1}{2}$ " slab of Al at end of pair spect magnet
- Radiator In.

Run # 1827

- Switching to 25MeV